BRUHAT BANGALORE MAHANAGARA PALIKE
FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Providing RO Plant in Jakkur in Ward No:.07
2	Estimate cost/Amount	Rs.15.00 Lakhs
3	Name of Contractor	Sri.M C Adarsh
4	Amount of Contract	Rs.1510974.00
5	Agreement No	134/2020-21
6	No and date underwhich the Work order has been issued	134/2020-21 Dated: 13-11-2020
7	Time Limit originally fixed for completion	06 Months
8	Date of Application by the contractor for granting extension	24-06-2022
9	Date of Receipt of application in the sub division office	24-06-2022
10	Extension granting if any:	
	From	-
	To	-
11	Work carried out by the contractor during the original period stipulated in contract	-
12	Work carried during the first period of extension	-
13	Work Carried out during and Extension	
14	Time now applied for	upto 20-11-2022
15	Date of recommending time limit applied	upto 20-11-2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	20-11-2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Due to land problem and Covid-19 there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer
Project Division, BBMP
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division, BBMP
Yelahanka Zone
BBMP, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner